EXTENSION OF TIME PROPOSAL

01	Name of work	Improvements to cross roads at Muneshwara layout in ward no:03
02	Amount of Work Portion	Rs. lakhs
03	Estimated Cost	Rs. 25.00 lakhs
04	Name of Contractor	Sri. R,Ranganath
05	Agreement No	EE/YNK/E-PMT/01/2020-21 Dated:02-05-2020
06	No and date Under which works order issued	EE/YNK/E-PMT/01/WO/412020-21 Dated:16-06-2020
07	Time limit originally fixed for completion	90 days
08	Date of application by the granting extension of time	
09	Date: of receipt of application in the sub division office	
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	90 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed	Yes
17	Balance of work remaining to be done	Balance work has to e done in the time extension period
18	Probable time required for completion of remaining work	20 days
19	Cost of work charged establishment charged on the work after the expiry of original period	

20	Whether notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	As per the discreasion of executive Engineer to proposed for penalty
22	Remarks of the EE with the daily rate of penalty proposed	Penalty @ Rs 20/- to be imposed.

Assistant Engineer

Assistant Executive Engineer
Yelahanka New Town sub division

Executive Engineer
elahanka Division Bangalore-64

Chief Engineer,
Yelahanka Zone, Bangalore-92